

Campbell County Project Schedule - Exhibit C - Rev 4

ID	Task Name	Duration	Start	Finish	Predecessor	Resource Names	Notes	% Work Complete
1	Contract Negotiation Complete - Contract Signed	5 days	Tue 1/21/14	Mon 1/27/14		Campbell County,TPS		0%
2	First Contract Installment - Contract Signing (Invoice)	0 days	Tue 1/28/14	Tue 1/28/14	1	TPS	15% of Contract	100%
3	Answer Site Visit Questions	4 days	Tue 2/11/14	Fri 2/14/14		TPS		100%
4	Site Visit - Long Mountain Site	1 day	Tue 3/18/14	Tue 3/18/14		TPS,Star City Comm.		100%
5	Site Visit - Johnson Mountain Site	1 day	Tue 3/18/14	Tue 3/18/14		Star City Comm.,TPS		100%
6	Site Visit - Concord Site	1 day	Tue 3/18/14	Tue 3/18/14		Star City Comm.,TPS		100%
7	Site Visit - Brookneal Site	1 day	Tue 3/18/14	Tue 3/18/14		Star City Comm.,TPS		100%
8	Customer Design Review Meeting (CDR)	1 day	Tue 4/8/14	Tue 4/8/14	4,5,6,7	Campbell County,Star City Comm		100%
9	Assign Project Managers (Campbell Co & TPS)	0 days	Tue 4/8/14	Tue 4/8/14	1	TPS,Campbell County		100%
10	Assign Project Engineer	0 days	Tue 4/8/14	Tue 4/8/14	1	TPS		100%
11	Assign Lead Master Technician	0 days	Tue 4/8/14	Tue 4/8/14	1	TPS		100%
12	Designate a System Administrator (Campbell Co)	4 days	Tue 4/8/14	Fri 4/11/14	1	Campbell County		100%
13	Second Contract Installment - CDR Completed (Invoice)	0 days	Tue 4/8/14	Tue 4/8/14	8	TPS	15% of Contract	100%
14	Order Simulcast Radio System Equipment	4 days	Wed 4/9/14	Mon 4/14/14	8	TPS		100%
15	Manufacture Simulcast Radio System Equipment	42 days	Mon 3/10/14	Tue 5/6/14	14	Various		100%
16	Conduct Tower Structural Analysis - 5 Sites	40 days	Wed 4/9/14	Tue 6/3/14	8	Engineering		20%
17	Receive Simulcast System equipment	3 days	Wed 5/7/14	Fri 5/9/14	15	TPS		100%
18	Stage System	20 days	Mon 5/12/14	Fri 6/6/14	17	Star City Comm.,TPS		25%
19	Install Mastr III Firmware and Hardware into Existing Repeaters	8 days	Mon 5/26/14	Wed 6/4/14		Star City Comm.		0%
20	Perform Staging ATP	1 day	Thu 6/19/14	Thu 6/19/14	20	Star City Comm.,Campbell Co		0%
21	Third Contract Installment - Staging Complete (Invoice)	0 days	Thu 6/19/14	Thu 6/19/14		TPS	40% of Contract	0%
22	Break-Down Staged Equipment - Prep for Shipping to Sites	3 days	Fri 6/20/14	Tue 6/24/14		Star City Comm.,TPS		0%
23	Ship Simulcast Radio System Equipment to Sites	3 days	Mon 6/30/14	Wed 7/2/14	22	TPS,Star City Comm.		0%
24	Receive Antenna System & Antenna Combining System Equipment - A15 days	3 days	Mon 6/9/14	Fri 6/13/14	14	Star City Comm.		0%
25	Install Long Mountain Antenna Systems and Antenna Combining Equip	3 days	Mon 6/16/14	Wed 6/18/14	24	Star City Comm.,TPS		0%
26	Install Johnson Mtn Antenna Systems and Antenna Combining Equip	3 days	Thu 6/19/14	Mon 6/23/14	24	Star City Comm.,TPS		0%
27	Install Concord Antenna Systems and Antenna Combining Equipment	3 days	Tue 6/24/14	Thu 6/26/14	24	Star City Comm.,TPS		0%
28	Install Brookneal Antenna Systems and Antenna Combining Equipment	3 days	Fri 6/27/14	Tue 7/1/14	24	Star City Comm.,TPS		0%
29	Install & Integrate Simulcast Equipment & Alarm System - Long Mount	10 days	Thu 7/3/14	Wed 7/16/14	23	Star City Comm.,TPS		0%
30	Install & Integrate Simulcast Equipment & Alarm System - Johnson Mtn	10 days	Wed 7/16/14	Tue 7/29/14	29	Star City Comm.,TPS		0%
31	Install & Integrate Simulcast Equipment & Alarm System - Concord	10 days	Wed 7/30/14	Tue 8/12/14	30	Star City Comm.,TPS		0%
32	Install & Integrate Simulcast Equipment & Alarm System - Brookneal	10 days	Wed 8/13/14	Tue 8/26/14	31	Star City Comm.,TPS		0%

Critical		Manual Task		Baseline Milestone		External Tasks	
Critical Split		Start-only		Milestone		External Milestone	
Critical Progress		Finish-only		Summary Progress		Inactive Task	
Task		Duration-only		Summary		Inactive Milestone	
Split		Baseline		Manual Summary		Inactive Summary	
Task Progress		Baseline Split		Project Summary		Deadline	

Campbell County Project Schedule - Exhibit C - Rev 4

ID	Task Name	Duration	Start	Finish	Predecessor	Resource Names	Notes	% Work Complete
33	Perform Console & Control Station Upgrades	10 days	Wed 8/27/14	Tue 9/9/14		Star City Comm., TPS		0%
34	Altavista Site Acquisition - US Cellular Site	25 days	Tue 4/8/14	Mon 5/12/14		Campbell County		0%
35	Conduct Microwave Path Study	3 days	Wed 5/14/14	Fri 5/16/14	34	TPS		0%
36	Order Then Manufacture Microwave Equipment	56 days	Mon 5/19/14	Mon 8/4/14	35	TPS, Alcatel Lucent		0%
37	Altavista Site Preparation - Grounding & Electrical Work	10 days	Mon 5/19/14	Fri 5/30/14		TPS, Star City Comm.		0%
38	Altavista Site - Ready For Equipment Installation	1 day	Tue 7/1/14	Tue 7/1/14	37	TPS, Star City Comm.		0%
39	Fourth Contract Installment - Altavista Site Ready (Invoice)	0 days	Tue 7/1/14	Tue 7/1/14	38	TPS	10% of Contract	0%
40	Install & Integrate Simulcast Equipment & Alarm System - Altavista	10 days	Mon 7/7/14	Fri 7/18/14		TPS, Star City Comm.		0%
41	Install Altavista Antenna Systems	3 days	Mon 7/7/14	Wed 7/9/14	38	TPS, Star City Comm.		0%
42	Receive Microwave Equipment	4 days	Tue 8/5/14	Fri 8/8/14	36	TPS, Star City Comm.		0%
43	Install Microwave Equipment - Altavista & Johnson Mtn	10 days	Mon 8/11/14	Fri 8/22/14	42	Alcatel Lucent, TPS		0%
44	Fifth Contract Installment - Installation Complete (Invoice)	0 days	Fri 8/22/14	Fri 8/22/14	32,40	TPS	10% of Contract	0%
45	System Optimization	10 days	Mon 8/25/14	Fri 9/5/14		TPS, Star City Comm.		0%
46	Functional Testing	4 days	Mon 9/8/14	Thu 9/11/14	45	TPS, Star City Comm., Campbell		0%
47	Generate Punch List & Address RF Related Tasks	5 days	Thu 9/11/14	Wed 9/17/14	46	Star City Comm., TPS		0%
48	Coverage Testing	14 days	Mon 9/22/14	Thu 10/9/14	47	TPS, Star City Comm., Campbell		0%
49	Complete All Punch List Items	30 days	Mon 9/22/14	Fri 10/31/14	48	Star City Comm., TPS		0%
50	Customer Acceptance	1 day	Mon 11/3/14	Mon 11/3/14	49	Campbell County		0%
51	Sixth Contract Installment - System Acceptance (Invoice)	0 days	Mon 11/3/14	Mon 11/3/14	50	TPS	10% of Contract	0%
52	System Enters Warranty Period	0 days	Tue 11/4/14	Tue 11/4/14	50	Campbell County, Star City Corr		0%

Task Name	Manual Task	Baseline Milestone	External Tasks
Critical	Manual Task	Baseline Milestone	External Tasks
Critical Split	Start-only	Milestone	External Milestone
Critical Progress	Finish-only	Summary Progress	Inactive Task
Task	Duration-only	Summary	Inactive Milestone
Split	Baseline	Manual Summary	Inactive Summary
Task Progress	Baseline Split	Project Summary	Deadline